This table reflects the milestones identified in the Amendment Work Plan for the 3-year work period. The project team will be developing over the next couple of months a more detailed planning level critical path method schedule to cover the work period. In preparing this analysis, changes will likely occur to start and finish dates shown below. Also, the detailed schedule will provide interim milestones for multi-year activities so that the Board will be able to track progress on the entire work plan as well as interim milestones within the year. The more detailed planning schedule will be incorporated to the monthly Board reporting after review and concurrence by the O&E workgroup which is expected to occur in April 2022.

| Table 1. Work Plan Key Deliverables Reporting Period: January 2022 | | | | | | | | |
|---|----------|----------|--------|---|--|--|--|--|
| Deliverable | Start | Finish | Status | Notes, New Issues or Potential Impacts | | | | |
| Initiate Application for Permit to Construct from DSOD | Jan-2022 | Dec-2023 | | | | | | |
| Advance Engineering of Project Feature Encroachments to 65% Design Level in Support of Permitting | Jan-2022 | Jun-2023 | | Target date of June 2023 for key permits. Additional effort in support of secondary permits will continue through Dec 2024. | | | | |
| Determine Criteria and Weighting for Project Delivery Decisions | Jan-2022 | Jun-2022 | | | | | | |
| Complete Updated Master Project Schedule | Jan-2022 | Oct-2022 | | | | | | |
| Create Master Survey & Topo Map | Jan-2022 | Jul-2022 | | | | | | |
| Finalize TRR Location | Jan-2022 | Jun-2022 | | | | | | |
| P1A Geotechnical Investigations | Mar-2022 | Dec-2023 | | | | | | |
| P1B Geotechnical Investigations | Mar-2023 | Dec-2024 | | | | | | |
| Preliminary Engineering (30% design level) | Jan-2022 | Dec-2023 | | | | | | |
| Update to Class 3 Construction Cost Estimate | Dec-2023 | Mar-2024 | | A "rolling" class 4 estimate will be kept in the interim as changes occur. | | | | |
| Submit Power Interconnection Application | Jul-2022 | Apr-2023 | | Target date of April 2023 to align with potential CAISO application window | | | | |
| Update Project Risk Assessments (ongoing) | Jan-2022 | Dec-2024 | | | | | | |
| Negotiate and Execute Benefits Contracts with DWR & CDFW | Jun-2022 | Jun-2023 | | | | | | |
| Execute Final Facilities Use Agreements | Jan-2022 | Jun-2023 | | | | | | |
| Execute Federal Operations Agreement | Jan-2022 | Dec-2022 | | | | | | |
| Execute State Operations Agreement | Jan-2022 | Dec-2022 | | | | | | |
| Final Federal Funding Request Determined | Jan-2022 | Apr-2023 | | | | | | |
| Complete Loan Applications | Jan-2022 | Oct-2023 | | | | | | |
| Execute Loan Docs | Oct-2023 | Dec-2023 | | | | | | |

| Table 1. Work Plan Key Deliverables Reporting Period: January 2022 | | | | | | | | |
|--|----------|-----------|--------|--|--|--|--|--|
| Deliverable | Start | Finish | Status | Notes, New Issues or Potential Impacts | | | | |
| Formalize AB/RC Governance and Delegation of Authority for Phase 3 | Jun-2022 | Jun-2023 | | | | | | |
| Execute Benefits and Obligations Contracts with Participants | Jan-2022 | Oct-2023 | | Would be completed after the water right permit is received. | | | | |
| Receive WSIP Final Award from CWC | Jan-2022 | Nov-2023 | | | | | | |
| Water Right – Complete Protest Resolution Period and Resolve as Many Protests as Possible | May-2022 | Dec-2022 | | | | | | |
| Water Right – Receive Water Right Order and Permit | Sept-20 | Oct-2023 | | | | | | |
| Federal ESA – Receive Biological Opinions | Oct-2020 | Dec-2022 | | | | | | |
| Section 106 – Final Programmatic Agreement | Sep-2020 | Oct- 2022 | | Ongoing meetings and coordination, draft PA in process of being finalized and sent out by Reclamation to signature and consulting parties. | | | | |
| Section 106 – Programmatic Historic Properties Management Plan Development | Dec-2021 | Dec-2022 | | | | | | |
| ITP – Construction ITP Issued | Sep-2020 | Dec-2022 | | | | | | |
| ITP – Operations ITP Issued | Sep-2020 | Dec-2022 | | | | | | |
| CWA 404/401 – Submit Final Permit Applications | Sep-2020 | Oct-2022 | | Timed with release of the Final EIR/EIS | | | | |
| CWA 404/401 – Permits Issued | Oct-2022 | June-2023 | | | | | | |
| Levee and Flood Permits – Section 408 and CVFPB Encroachment Permits Issued | Feb-2022 | Apr-2023 | | | | | | |
| Streambed Alteration Agreement | Jan-2022 | Jun-2023 | | Will be phased with access, likely multiple needed | | | | |
| Eagle Permit – Short Term and Nest Permit Issued | Oct-2020 | Jun-2023 | | | | | | |
| Eagle Permit – Long-term Permit Issued | Oct-2020 | Dec-2024 | | | | | | |
| Obtain Local Agency Agreements & Permits | Jul-2022 | Dec-2023 | | | | | | |
| Develop Mitigation Acquisition Master Plan | Jan-2022 | Dec-2022 | | | | | | |
| Final EIR/EIS – Complete | Dec-2021 | Oct-2022 | | | | | | |
| Certify Final EIR/EIS and approve preferred project and MMRP (30 day period for legal challenge) | Oct-2022 | Dec-2022 | | | | | | |
| Approve Land Acquisition Master Plan and ROW Manual | Jan-2022 | Dec 2022 | | | | | | |

| Table 1. Work Plan Key Deliverables Reporting Period: January 2022 | | | | | | |
|--|----------|----------|--------|--|--|--|
| Deliverable | Start | Finish | Status | Notes, New Issues or Potential Impacts | | |
| Complete Landowner Negotiations with "Willing Seller" Properties | Jan-2023 | Dec-2024 | | | | |
| Operations Plan, Version 2 | Jul-2023 | Jul-2024 | | | | |

Bold = Anticipated Finish Date in 2022

= On Track

= Area of Potential Concern

= Delayed

= Completed