This table reflects the milestones identified in the Amendment Work Plan for the 3-year work period. The project team will be developing over the next couple of months a more detailed planning level critical path method schedule to cover the work period. In preparing this analysis, changes will likely occur to start and finish dates shown below. Also, the detailed schedule will provide interim milestones for multi-year activities so that the Board will be able to track progress on the entire work plan as well as interim milestones within the year. The more detailed planning schedule will be incorporated to the monthly Board reporting after review and concurrence by the O&E workgroup which is expected to occur in April 2022.

Table 1. Work Plan Key Deliverables Reporting Period: February 2022								
Deliverable	Start	Finish	Status	Notes, New Issues or Potential Impacts				
Initiate Application for Permit to Construct from DSOD	Jan-2022	Dec-2023						
Advance Engineering of Project Feature Encroachments to 65% Design Level in Support of Permitting	Jan-2022	Jun-2023		Target date of June 2023 for key permits. Additional effort in support of secondary permits will continue through Dec 2024.				
Determine Criteria and Weighting for Project Delivery Decisions	Jan-2022	Jun-2022						
Complete Updated Master Project Schedule	Jan-2022	Oct-2022						
Create Master Survey & Topo Map	Jan-2022	Jul-2022						
Finalize TRR Location	Jan-2022	Jun-2022						
P1A Geotechnical Investigations	Mar-2022	Dec-2023						
P1B Geotechnical Investigations	Mar-2023	Dec-2024						
Preliminary Engineering (30% design level)	Jan-2022	Dec-2023						
Update to Class 3 Construction Cost Estimate	Dec-2023	Mar-2024		A "rolling" class 4 estimate will be kept in the interim as changes occur.				
Submit Power Interconnection Application	Jul-2022	Apr-2023		Target date of April 2023 to align with potential CAISO application window				
Update Project Risk Assessments (ongoing)	Jan-2022	Dec-2024						
Negotiate and Execute Benefits Contracts with DWR & CDFW	Jun-2022	Jun-2023						
Execute Final Facilities Use Agreements	Jan-2022	Jun-2023						
Execute Federal Operations Agreement	Jan-2022	Dec-2022						
Execute State Operations Agreement	Jan-2022	Dec-2022						
Final Federal Funding Request Determined	Jan-2022	Apr-2023						
Complete Loan Applications	Jan-2022	Oct-2023						

Table 1. Work Plan Key Deliverables Reporting Period: February 2022								
Deliverable	Start	Finish	Status	Notes, New Issues or Potential Impacts				
Execute Loan Docs	Oct-2023	Dec-2023						
Formalize AB/RC Governance and Delegation of Authority for Phase 3	Jun-2022	Jun-2023						
Execute Benefits and Obligations Contracts with Participants	Jan-2022	Oct-2023		Would be completed after the water right permit is received.				
Receive WSIP Final Award from CWC	Jan-2022	Nov-2023						
Water Right – Complete Protest Resolution Period and Resolve as Many Protests as Possible	May-2022	Dec-2022						
Water Right – Receive Water Right Order and Permit	Sept-20	Oct-2023						
Federal ESA – Receive Biological Opinions	Oct-2020	Dec-2022						
Section 106 – Final Programmatic Agreement	Sep-2020	Oct- 2022		Ongoing meetings and coordination, draft PA in process of being finalized and sent out by Reclamation to signature and consulting parties.				
Section 106 – Programmatic Historic Properties Management Plan Development	Dec-2021	Dec-2022						
ITP – Construction ITP Issued	Sep-2020	Dec-2022						
ITP – Operations ITP Issued	Sep-2020	Dec-2022						
CWA 404/401 – Submit Final Permit Applications	Sep-2020	Oct-2022		Timed with release of the Final EIR/EIS				
CWA 404/401 – Permits Issued	Oct-2022	June-2023						
Levee and Flood Permits – Section 408 and CVFPB Encroachment Permits Issued	Feb-2022	Apr-2023						
Streambed Alteration Agreement	Jan-2022	Jun-2023		Will be phased with access, likely multiple needed				
Eagle Permit – Short Term and Nest Permit Issued	Oct-2020	Jun-2023						
Eagle Permit – Long-term Permit Issued	Oct-2020	Dec-2024						
Obtain Local Agency Agreements & Permits	Jul-2022	Dec-2023						
Develop Mitigation Acquisition Master Plan	Jan-2022	Dec-2022						
Final EIR/EIS – Complete	Dec-2021	Oct-2022						

Table 1. Work Plan Key Deliverables Reporting Period: February 2022								
Deliverable	Start	Finish	Status	Notes, New Issues or Potential Impacts				
Certify Final EIR/EIS and approve preferred project and MMRP (30 day period for legal challenge)	Oct-2022	Dec-2022						
Approve Land Acquisition Master Plan and ROW Manual	Jan-2022	Dec 2022						
Complete Landowner Negotiations with "Willing Seller" Properties	Jan-2023	Dec-2024						
Operations Plan, Version 2	Jul-2023	Jul-2024						

Bold = Anticipated Finish Date in 2022

= On Track

= Area of Potential Concern = Delayed

= Completed