

Work Plan Schedule Summary of Changes



The Amendment 3 Work Plan project schedule is maintained and updated on a monthly basis. Changes to the previous month's schedule affecting the rolled-up summary level schedule are indicated by grey activity bars and milestone diamonds.

A summary of changes reflected in the July 2022 Work Plan Schedule include the following:

- Water Right Permit Issued – Finish date pushed out 2.5 months

Justification: Coordination with SWRCB has resulted in an update to the estimated Water Right Permit issuance date to March 2024.

- Develop Participant Specific Model – Finish date pushed out 2.5 months

Justification: Participant Specific Model has a finish to finish relationship with the issuance of the Water Right Permit. The delay in Water Right Permit issuance will directly affect this activity's end date.

- Operations Plan, Version 2 – Finish date pushed out 2.5 months

Justification: Operations Plan requires the Water Right Permit to be issued prior to starting this activity. The delay in Water Right Permit issuance will directly affect this activity's start date.



Sites Reservoir Project

Work Plan Progress Reporting

