

## Work Plan Schedule Summary of Changes

The Amendment 3 Work Plan project schedule is maintained and updated monthly. Changes to the previous month's schedule affecting the rolled-up summary level schedule are indicated by grey activity bars and milestone diamonds. Our critical path has not been impacted by the changes shown in the schedule and listed below. Completion dates for Investor Commitment and Construction Groundbreaking remain unchanged from last month's schedule update.

A summary of changes reflected in the November 2023 Work Plan Schedule includes the following:

*Prop 1 Final WSIP Award from CWC* – Finish date pushed out 9 weeks.

**Justification:** Prop 1 Final WSIP Award must first be requested and then 9 weeks later will be awarded. Activity *Prop 1 Final WSIP Award – Request Submitted* has been added.



# Sites Reservoir Project

## Work Plan Progress Reporting

