

Work Plan Schedule Summary of Changes

The Amendment 3 Work Plan project schedule is maintained and updated monthly. Changes to the previous month's schedule affecting the rolled-up summary level schedule are indicated by grey activity bars and milestone diamonds. Our critical path has not been impacted by the changes shown in the schedule and listed below. Completion dates for Investor Commitment and Construction Groundbreaking remain unchanged from last month's schedule update.

A summary of changes reflected in the October 2023 Work Plan Schedule includes the following:

Final EIR/EIS Complete – Finish date pushed out 4 weeks.

Justification: Completion of the Final EIR/EIS has been extended 4 weeks, going from 06-Oct-2023 to 03-Nov-2023 as the Sites Team continues to adjust for the new legislation, Senate Bill 149.



Sites Reservoir Project

Work Plan Progress Reporting

