

Work Plan Schedule Summary of Changes

The Amendment 3 Work Plan project schedule is maintained and updated monthly. Changes to the previous month's schedule affecting the rolled-up summary level schedule are indicated by grey activity bars and milestone diamonds. Our critical path has not been impacted by the changes shown in the schedule and listed below. The completion date for Investor Commitment remains unchanged from last month's schedule update.

A summary of changes reflected in the December 2023 Work Plan Schedule includes the following:

CWA 404 /401 – Submit Final Permit Applications – Finish date pushed out 6 weeks.

Justification: Schedule has been corrected to reflect what has been represented at prior Board Meetings and is now aligned with the Work Group's information.

Construction Groundbreaking – Start date pushed out 7 months.

Justification: Schedule logic adjusted to link Construction Groundbreaking to Final WSIP Award.

