

Sites Reservoir Project Monthly Status Report

Monthly Status Summary:

The development of the Sites Project continues to make progress in the critical areas, including the following activities:

Construction:

- Continued Barnard onboarding process.
- Continued advancing Reservoir and Roads CMAR procurement and planning for forthcoming Maxwell-Sites Pumping and Generating (“Conveyance”) procurement.

Engineering:

- Continued TCC and CBD hydraulic modeling work.
- Ongoing Project Delivery planning and coordination.

Coordination with Reclamation:

- The draft operations agreement with DWR and Reclamation is in final review by all parties.
- Partnership Agreement negotiations continued with public negotiations sessions resumed in December 2025. A number of sessions were held in February and sessions are planned for March.
- Reclamation completed and signed the ROD and the Section 106 Programmatic Agreement.
- Continued coordination with Reclamation on submittal of the BA for project operations.

Environmental Planning and Permitting:

- Continued coordination with the local air districts on the development of a Memorandum of Understanding to implement the Final EIR/EIS Mitigation Measure AQ-1.2.
- Continued efforts on the water rights permitting process.
- Continued meetings with Reclamation, NMFS, and USFWS on the Project’s project-level Operations Federal ESA consultation.
- Continued coordination meetings with the Army Corps of Engineers, U.S. Environmental Protection Agency, and State Water Resources Control Board on the Project’s Section 404 and Section 401 permit applications.
- Continued coordination with CDFW and DWR on the Project’s Prop 1 Public Benefits

Monthly Status Report Continued

Agreements.

- Continued coordination with design and engineering team on Project Delivery planning.
- Continued efforts on the Project-level Eagle Act permit.
- Began drafting the first Section 106 work plan describing initial construction activities planned in 2027.
- Began planning for significant biological and cultural survey work scheduled to start this spring.

Operations:

- Continued CalSim 3 modelling efforts as the team has completed the Sites CalSim 3 model platform and is running analyses for the Participation decisions. The analysis for the Operations BA is completed and the team is finalizing the write up and associated BA appendices.

Partner Engagement, Public Outreach & Real Estate:

- Completed the purchase of the Arnold Property.
- Conducted a Landowner informational meeting.
- Continued ongoing coordination with landowners who are part of the Early Acquisition Program and Priority Early Construction Program.
- Continued coordination with landowners to discuss Temporary Right Of Entry for geotechnical, biological, environmental and cultural field activities and other real estate actions.
- Ongoing discussions with Colusa, Glenn and Yolo counties on the Developer Agreement as well Impact Alleviation Agreements with potentially affected public services during construction and/or operations.
- Ongoing coordination with GCID and TCCA regarding development of the respective Facilities Use Agreements.

Program Management & Administration:

- Continued coordination with Lower Colusa Basin Drain parties including coordination on Letter of Mutual Understanding development.
- Preparation/scheduling of May Benefits & Obligations Contract workshop