Meeting: Phase 1 Reservoir Project Agreement 2018 March 16

Subject: Reservoir Committee Meeting 9:30 AM-12:00 PM

Location: Sites Project Authority Call in: 1-800-201-7439

122 Old Highway 99 West, Maxwell, CA 95955 Code: 644237

Chair: Thad Bettner (Glenn-Colusa Irrigation District)

Vice Chair: Doug Headrick (San Bernardino Valley Municipal Water District)

Treasurer Jamie Traynham (Davis Water District)

DRAFT MEETING MINUTES

ROLL CALL & QUORUM: Roll was called (see Attachment A), which resulted in 23 eligible representatives. This equates to 92% of the current participation percentage being in attendance, which is greater than the 50% needed to have a quorum of the Reservoir Committee.

ATTENDANCE: See Attachment B.

<u>CALL TO ORDER</u>: Chairman Bettner called the meeting to order at 9:32 AM followed by the Pledge of Allegiance.

AGENDA APPROVAL: It was moved by Traynham and seconded by Vanderwaal to approve the March 16, 2018 Sites Reservoir Committee Agenda. The motion was approved unanimously.

MEETING MINUTES APPROVAL:

Approval of February 15, 2018 meeting minutes was moved by Headrick and seconded by Hartwig with no changes. The motion was approved unanimously.

INTRODUCTIONS

PERIOD FOR PUBLIC COMMENT:

Mike Salmon (WSP USA) provided flyers for a P3 Water Summit on April 3-4, 2018.

1. Chairpersons' Report:

Bettner & Headrick

- 1.1 Introductory remarks
- 1.2 Follow-up presentation by John Bischoff (AECOM) regarding Turnkey as an alternative delivery method

John Bischoff presented Turnkey procurements as an alternative delivery method (See Attachment C). In summary, Turnkey may be a viable alternative if project financing is needed. However, the use of this method may be limited due to the project's significant permitting requirements, need to acquire property in a timely manner, and the design must be well-developed at the time of bid to minimize contractor

Action items serve as meeting minutes

Status: Issued for Use Purpose: Informational

Caveat 2

Version: 0
Date: 2018 Mar 17

Participation by phone is not counted in quorum or voting.

Caveat 1 Subject to change

Ref/File #:

Page: 1 of 4

contingencies and total project cost; which will limit the Owner's ability to provide input after award.

2. Manager's Report:

Watson

2.1 Informational discussion of project status for the month of February 2018.

(Attachment 2-1)

Staff has been advancing procedures and processes for reporting finances and continues to work on procurements.

The WSIP appeal was submitted on February 23, 2018.

A risk workshop was held in early February and the Risk Management Work Group is currently reviewing an unmitigated risk report put together by AECOM.

2.2 Report on February 26, 2018 Sites Project Authority Board of Directors meeting

(Attachment 2-2)

The meeting provided a legislative update of activities in Washington DC and testimony was provided to the House Subcommittee regarding the benefits of lowinterest financing.

On the state level, staff attended Capitol Day and spoke with representatives of the state's legislature.

The Agenda for the upcoming Sites Project Authority meeting will be posted on the website.

The Reservoir Committee was informed the Authority approved a contract with Flechter and Company to provide financial auditing services.

2.3 Discussion and possible direction to staff regarding (Attachment 2-3) the Phase 1 Completion Schedule

After significant discussion of the schedule, budget, retention of a financial advisor, and the \$60/acre-ft. in the Phase 1 agreement, it was motioned by Headrick and seconded by Vanderwaal to approve the time extension from end of July 2018 to the end of December 2018. The motion was approved unanimously.

Further, direction was given to staff to evaluate the implications of increasing the current Phase 1 revenue; which is based on \$48.50/acre-ft of Class 1 water.

2.4 Report on Regulatory Agency coordination activities

> Staff has previously met with the National Marine Fisheries Service (NMFS) and the California Department of Fish and Wildlife (CDFW). NMFS, staff will prepare an outline for a biological assessment work plan.

3. Ad Hoc Finance & Economics Work Group:

Traynham

3.1 Review Payment of Claims and Treasurer's Report and consider approval to the Authority Board

(Attachment 3-1)

Traynham provided an overview and review of the Treasurer's Report as of February 28, 2017. It was motioned by Vanderwaal and seconded by Cheng to approve the Payment of Claims and Treasurer's Report. The motion was approved unanimously.

3.2 Consider approval of a recommendation to the Sites Project Authority Board of Directors to award the Municipal Financial Advisory services contract to Montague DeRose and Associates, LLC.

Representatives from the Reservoir Committee and Authority's Board conducted interviews of firms that had submitted proposals, and selected Montague DeRose and Associates, LLC, to take on the municipal financial advisory role, for recommendation to the authority. It was motioned by Cheng and seconded by Hartwig to approve the recommendation to the Authority. The motion was approved unanimously.

4. Ad Hoc Document Review Work Group:

Bettner/Thomson

4.1 Report on Prop 1 WSIP application status and activities.

No action was taken.

The work group reviewed the appeal, which was submitted on February 23, 2018. The appeal included a 20-page summary with attachments. The document submitted to the California Water Commission (CWC) addressed all comments, including questions on anadromous fish, refuge, and temperature benefits. The CWC staff has not corresponded with the Authority since submittal of the appeal. Staff expects to hear back prior to April 20, 2018, when Water Commission staff will release their decision. Commissioners ultimately assign funding to the projects, not staff, at the upcoming Water Commission meetings on May 1 - 3, 2018.

5. Ad Hoc Reservoir Operations Work Group:

Kunde & Ruiz

Report on activities to define the Phase 1 rebalancing process as an input to the Phase 2 participation agreements.

No Action was taken. A meeting is scheduled for the following week to continue discussions on the rebalancing process.

6. Ad Hoc Water Facilities Work Group:

Watson on behalf of Arita

6.1 Discussion and possible direction to staff regarding the (Presentation) proposed Phase 2 procurement plan.

No Action was taken.

The procurement plan that was presented (see Attachment D), builds from the December's Reservoir Committee meeting, where members provided input regarding their values; which was presented at the January meeting. The February meeting

included a presentation summarizing different delivery methods. The current plan consists of 9 "services lines" that will be needed in Phase 2 as well as the need to retain specialized services. An updated timeline was also provided.

Headrick suggested that a panel of experts with large capital infrastructure projects be assembled that can advise on the packaging and provide lessons learned. Vanderwaal's concern is that several participants in the Reservoir Committee don't have experience managing such projects. He would like to hear from owners of projects (not just consultants).

7. Ad Hoc Siting Work Group:

Azevedo

No Report

8. Ad Hoc Risk Management Work Group:

Vanderwaal

8.1 Report on progress to develop risk-adjusted project cost and schedule

No action was taken.

An initial draft risk assessment has been reviewed to obtain input on potential mitigation strategies that could be used to manage the key risks. Based on this input, an updated report will be provided to the work group.

9. Recap & Adjourn

Bettner/Headrick

- 9.1 Agenda topics for next meeting?
 - A "deep dive" on lessons learned by owner's who have completed large capitol infrastructure projects.
 - Agenda topics for Workshop at ACWA (May 8):

Members proposed to have a presentation and an industry outreach session to talk to consultants and provide outreach to participating agency board members

9.2 Upcoming Reservoir Committee meetings:

Regular Monthly meeting: 2:00 PM on April 19, 2018 at Tsakopoulos Library Galleria (East Meeting Room) 828 I Street, Sacramento, CA 95814

ADJOURN

Meeting adjourne	d at	12:19	PM.
------------------	------	-------	-----

Chairperson	General Manager	
Thad Bettner	Jim Watson	

Subject:

Reservoir Committee Meeting

9:30 AM - 12:00

Attachment A to Meeting Minutes

Current Voting Committee Participants (27):

	• • • • •		\	<u>/-</u>		
✓	Pct	Participant		✓	Pct	Participant
\checkmark	1.93	4M Water District		$\overline{\checkmark}$	4.96	Metropolitan WD
$\overline{\checkmark}$	2.31	American Canyon, City		V	5.15	Orland-Artois WD
$\overline{\checkmark}$	2.11	Antelope Valley-East Kern WA		$\overline{\checkmark}$	3.10	Pacific Resources MWC (2)
\checkmark	4.03	Cal Water Service			2.35	Proberta WD
	1.91	Carter MWC		\checkmark	5.15	Reclamation District 108
\checkmark	5.32	Coachella Valley WD		$\overline{\checkmark}$	7.78	San Bernardino Valley MWD
\checkmark	3.50	Colusa County		$\overline{\checkmark}$	3.69	San Gorgonio Pass WA
\checkmark	7.14	Colusa Co. WD		$\overline{\checkmark}$	5.00	Santa Clara Valley WD
	1.90	Cortina WD		$\overline{\checkmark}$	2.51	Santa Clarita Valley WA (2)
$\overline{\checkmark}$	2.18	Davis WD		\checkmark	2.43	Western Canal WD
$\overline{\checkmark}$	0.00	Department of Water Resources (non-voting)		$\overline{\checkmark}$	5.97	Westside WD
\checkmark	2.70	Desert WA		$\overline{\checkmark}$	4.47	Wheeler Ridge-Maricopa WSD
\checkmark	2.68	Dunnigan WD		P	0.00	US Bureau of Reclamation (non-voting)
$\overline{\checkmark}$	2.10	Garden Highway MWC		$\overline{\checkmark}$	4.47	Zone 7 WA
\checkmark	5.15	Glenn-Colusa ID				

Voting members present (See Note 1)

91.2 % Participation percentage in attendance

Representation has been delegated as follows:

- (1) To Trimble (Western Canal WD)
- (2) to Kunde (WRM-WSD)
- (3)
- (4)

NOTE 1: Participation by phone are not counted in quorum or voting.

NOTE 2: Additional participants were on the phone but did not identify themselves.

Status: Meeting Record
Purpose:

Caveat 1

Caveat 1

Caveat 2

Subject to revision

Net/File #: 12.221-210.018

Subject:

Reservoir Committee Meeting

9:30 AM- 12:00

Attachment B to Meeting Minutes - Attendance

Current Voting Reservoir Committee Participants (27):

Participant	✓	Representative	✓	Alternate	Others
4M Water District		Wade Mathis			
American Canyon, City	V	Steve Hartwig		Jason Holley	
AVEK WA		Dwayne Chisam	\checkmark	Dan Flory	
Cal Water Service		Mike Hurley		Rob Kuta Dan Flory	
Carter MWC		Ben Carter			
Coachella Valley WD	$\overline{\checkmark}$	Robert Cheng		Ivory Reyburn Dan Charlton	
Colusa County.		Azevedo, Mike		Gary Evans	
Colusa Co. WD		Shelley Murphy		Joe Marsh	
Cortina WD		Jim Peterson		Chuck Grimmer	
Davis WD	$\overline{\checkmark}$	Jamie Traynham		Tom Charter	
Desert WA		Mark Krause	\checkmark	Steve Johnson	
Dunnigan WD		Donita Hendrix			
Garden Highway MWC		Nicole Van Vleck		Jon Munger	
Glenn-Colusa ID	V	Thad Bettner		Don Bransford	
Metropolitan WD	\checkmark	Randall Neudeck		Arlene Arita	
Orland-Artois WD	\checkmark	John Erickson	\checkmark	Emil Cavagnolo	
Pacific Resources MWC	P	Preston Brittian			
Proberta WD		Dan Jones			
RD 108	\checkmark	Bill Vanderwaal			
San Bernardino V MWD	V	Doug Headrick		Bob Tincher	

NOTE 1: Participation by phone is not counted in quorum or voting.

NOTE 2: Additional participants were on the phone but did not identify themselves. Caveat 2 Subject to revision

Status: Purpose:

Caveat 1

Meeting Record

Version: 0 Date: 2018 Mar 17

Ref/File #: 12.221-210.018 Page: 1 of 3

2018 Mar 16

Participant	✓	Representative	✓	Alternate	Others
San Gorgonio Pass WA	\checkmark	Jeff Davis			
Santa Clara Valley WD		Cindy Kao	$\overline{\checkmark}$	Eric Leitterman	
Santa Clarita Valley Water Agency (Formerly Castaic Lake WA)	P	Dirk Marks		Rick Viergutz	
Western Canal WD	V	Ted Trimble		Greg Johnson	
Westside WD		Allan Myers	☑	Dan Ruiz Blake Vann	
Wheeler Ridge-Maricopa	V	Rob Kunde			
Zone 7 WA	V	Amparo Flores		Jarnail Chahal	
Non-Voting Commit	tee	Participants (2):			
Participant	✓	Representative/Other	✓	Alternate/Other	
Dept of Water Resources		Rob Cooke		David Sandino	Alexander Volovichenko
		Ajay Goyal		Jim Wieking	☐ Dave Arrate
Bureau of Reclamation		Richard Welsh		Don Bader	
		David Van Rijn Shana Kaplan	P □	Mike Dietl Mike Mosley	John Menniti
Pending Reservoir	Com	mittee Participan	ts (1):	
Participant	✓	Representative	✓	Alternate	
LaGrande WD		Matt LaGrande		Dennis Zachary	
Authority, Non-Sign	nato	ory (7):			
Participant	✓	Representative	✓	Alternate	
Glenn County		John Viegas			
Maxwell ID		Mary Wells			
PCWA		Ed Horton	✓	Ben Barker Darin Reintjes	
Roseville		Sean Bigley			
Sacramento, City of		Jim Peifer		Dan Sherry	
Sacramento County WA		Kerry Schmitz		Michael Peterson	
Tehama-Colusa Canal Authority		Jeff Sutton			


Staff & Consultants:

√	Name	Poproconting	✓	Name	Representing
		Representing			Representing
P	Barbieri, Janet	JB Comm		Oliver, Mark	Ch2m
	Barnes, Joe	AECOM		Nicholas, Rebeca	Nicholas Communications
	Black, Lyna	Ch2m	\checkmark	Qazi, Shayann	AECOM
	Brown, Scott	LWA	\checkmark	Spesert, Kevin	Sites Project Authority
	Bruner, Marc	Perkins Coie	\checkmark	Thomson, Rob	Sites Project Authority
	Carlson, Nik	AECOM	\checkmark	Trapasso, Joe	Sites Project Authority
P	Conant, Ernest	Young Wooldridge	\checkmark	Tull, Rob	Ch2m
	Davis, Kim	Sites Project Authority		Van Camp, Marc	MBK
$\overline{\checkmark}$	Herrin, Jeff	AECOM	\checkmark	Watson, Jim	Sites Project Authority
	Johns, Jerry	Johns			
	Kunev, Scott	Young Wooldridge			

Other Attendees: (An email address is required to be added to the distribution list)

Name	Representing	Contact (Phone & E-mail)			
John Bischoff	AECOM				
Marttin McIlroy	Shannon & Wilson				
Stan Boyle	Shannon & Wilson				
John Buttz	HDR	HDR			
Paul Marshall	Stantec				
Monique Briard	ICF				
Arun Parsons	Black & Veatch				
Barry Scott	GEI Consultants				
Phil Dunn	GEI Consultants				
Linc To	HDR				
John Spranza	HDR				
Russell Ryan	MWDSC				
Mark Salmon	WSP USA				
Brian Bullock	Psomas				
Brain Person	AECOM				





TURNKEY CONTRACTING


As a Potential
Alternative for
Delivering the Sites
Project

John Bischoff (AECOM)
March 16, 2018



Spectrum of Owner and Contractor Risk Allocation

- Who holds the project Contingency?
- Risk extremes are "D/B" and "D-B-B"



Agenda

- What is Turnkey Contracting
- Advantages/Disadvantages of Turnkey Contracting
- Summary

Spectrum of Owner and Contractor Risk Allocation

- Who holds the project Contingency?
- Risk extremes are "D/B" / "Turnkey" and "D-B-B"



- Who holds the project Contingency?
- Risk extremes are "D/B" / "Turnkey" and "D-B-B"



What Is a Turnkey Contract?

With a Turnkey Contract, the Contractor:

- Is fully responsible for both Design and Construction
- Delivers project at an agreed-upon Lump Sum price and by an agreed-upon fixed date.
- Typically provides project financing and sometimes land acquisition

Turnkey contracting is often used when owner does not have adequate expertise, resources, or financing for implementing and managing the detailed design and construction of a project.

Turnkey Contracts Include at Least 3 Components?

- 1. Contractor is fully responsible for design and performance of the Project.
- 2. The technology components of the project (i.e. patents, user rights, etc.) are Contractor's responsibility.
- Contractor "owns" the Construction (i.e. Site, Materials, Equipment, etc.) until project is "turned over" to the Owner

Key Elements of A Turnkey Contract

A Turnkey Contract is essentially the same as a Design-Build Contract - - but typically includes project financing (and sometimes lease-back of Project to Owner).

- Designer and contractor on the same team (either as a JV or Prime-Sub) to deliver project
- All risk is allocated to contractor/designer
- Owner often has <u>little to no influence</u> on detailed design
- Contractor responsible for all permits and local controls
- Works best where risks are well defined and schedule is limited
- Performance disappointment is not uncommon particularly if design changes are needed

Bid Phase

- Typically Contractor/Designer teams are short-listed
- Owner's design concept is usually not fully developed at time of bid
- Bidders usually fund up-front design work, but Owner sometimes provides a design allowance
- Limited geotechnical baseline information
- Limited time for design and bidding
- Strong inducement for cost saving innovations to be competitive

Design Phase (After Award)

- Design is typically fast-track
- High risk of data gaps with fast track geotechnical & environmental investigations
- Little time (or incentive) to improve the concept design
- Limited innovation because focus is typically on refining previously delivered projects
- Early constructability reviews by contractor team member can help focus design and construction approach.
- Schedule advantages result from ability to initiate construction prior to completing all detailed designs

Construction Phase

- High risk of cost increases if design changes are needed.
- Active Owner's Site representative can help manage risk and monitor quality of Construction
- Contractor builds project with limited interference by owner
- Problems must be resolved in a timely manner
- Fast paced with a strong schedule incentive
- Little to no opportunity for Contractor claims against owner - - as long as Owner fulfills its obligations

Advantages of Turnkey Contracting

- Single Source Responsibility. Provides single source of responsibility for design and/or construction defects.
- Protection Against Design Deficiencies. Contractor bears additional cost of defective or inadequate plans prepared by his engineer.
- Project Performance. Contractor must meet performance specifications in addition to building project.
- Schedule. Project can be completed in a shorter time period.
- Reduced Bid Cost. Contractor's increased control over schedule and design details may result in reduced cost, but not necessarily total project cost.
- Cost Certainty. Greater total cost certainty with Lump Sum pricing.

Disadvantages of Turnkey Contracting Versus Traditional Design-Bid-Build Contracting

- Comparing Contractor Bids. It is often difficult for Owner to compare preliminary designs submitted by Turnkey Contractor.
- Limited Design Input. Owner's input to detailed design is extremely limited and finished facility may not be as envisioned.
- Increased Total Project Cost. Total lump sum project cost will likely be greater because of risks associated with limited design details (at bid time), project financing, and Contractor Contingencies included in Bid to cover uncertainties.
- Cost of Design Changes. Changes in design during construction can result in significant cost increases.
- Designer Independence. Independence of Design Professional will be illusory in a dispute.
- Form of Contract. The Turnkey contact must be carefully drafted to achieve the ultimate certainty of the Lump Sum Price.

SUMMARY

- Turnkey Contracting may be a viable alternative if project financing is needed.
- Design must be well-developed at time of Bid to minimize Contractor Contingencies and Total Project Cost.
- Owner's ability to provide input to detailed design is limited.
- Use of Turnkey Contracting method for delivery of all or part of the project will depend on:
 - Project size, complexity and inherent risks
 - Project-specific cost and schedule constraints
 - Need to manage risk and allocate risks fairly



Phase 2 Procurement Plan

- What is the need?
- Why are we doing this now?
- How does this fit with the overall process?
- Is this the 'right' way to meet the need?
- Will we get the 'correct' products, within time and budget?
- How does this fit with 'Rebalancing'?



This Plan

Describes what, when, & how

- What what is the need?
 - How does it fit with Phase 1?
 - How does it fit with Subsequent Phases?
- When Selection and Delivery schedules
- Who Fits with the current organization
- How RFQ, reviews and selection



The Draft Work Plan

- Scope of work
- Organization
- Schedule
- **Responsibility Matrix**
- Draft RFQ



Business Drivers/Best Practices

- Staffing & appropriate span of control
- Provides checks and balances
- Early price certainty (affordability)
- Achieve best value
 - ✓ Competitive selection
 - ✓ Equitable risk allocation
- Flexibility to adjust
 - ✓ Adjust to schedule delays external & internal
 - Ability to off-ramp
 - ✓ Sufficient bench strength (& succession planning)
- Diverse participation (includes small, local, DVBE, others)






General Contract Concepts

- Evaluate new contracts for all required service
- Existing providers <u>may</u> be selected to continue to provide that service
- Respondents can compete for multiple scopes
- Contracts may be stopped at Phase 2b or be extended into Phase 3⁺
- Contracts may be modified to serve as Authority's representative for Phase 3 or 4
- Contracts are "umbrellas". Work and budget managed by task order
- Awards are based on qualifications of the firm and their team
 - ✓ Allows use of alternative delivery methods (start of Phase 2B)
 - ✓ Provides flexible task order service contracts
 - ✓ Addresses administrative needs




Overall Schedule:




Overall Phase Spending Plan

Phase	Start	Finish	Estimate (\$million)
Phase 2A	June 2018	December 2019	\$177
Phase 2B	January 2020	December 2021	\$149
Phase 3A	January 2022	December 2022	108829 \$6891ess
Phase 3B	January 2023	December 2023	\$690 ¹⁰
Phase 4	January 2024	January 2030	\$3,812
TOTALS (includes estimate o	\$5,358	



Phase-level Funding Concept (Local, WSIP, WIIN, & Other)



What is the Authority buying?

- 1. Project Integration
- 2. Project Controls
- 3. Communications
- 4. Reservoir Operations Planning
- 5. Environmental Analysis EIR/S
- 6. Permitting & Agreements
- 7. Real Estate
- 8. Engineering Design
- 9. Geotechnical Engineering
- + specialized contracts (e.g. legal, independent review boards)



1. Project Management Integration

- Reports to the Project Operations Manager
- Provides:
 - ✓ Integration of the Project's components and other needs
 - ✓ Quality Management,
 - ✓ Risk Management,
 - ✓ Seismic performance
 - ✓ Geographic Information System
 - ✓ Health & Safety,
 - ✓ Staff support to Owner's Representatives



2. Project Controls & Contract Administration

- Reports to the Project Operations Manager
- Provides:
 - ✓ Scheduling,
 - ✓ Budget,
 - ✓ Cost Tracking,
 - ✓ Contract administration & compliance support,
 - ✓ Reporting & documentation
 - ✓ Document Management & Control,
 - ✓ Administrative Support



3. Communications and Facilitation

- Reports to the Real Estate & Outreach Manager
- Provides:
 - ✓ Landowner coordination support
 - ✓ Stakeholder & *local* agency coordination
 - ✓ Government affairs & legislative support
 - ✓ Public outreach & community relations
 - ✓ Media affairs & strategic communications
 - ✓ Project website and social media platforms



4 Reservoir Operations Simulations

- Reports to the Environmental Planning & Permitting Manager
- Provides:
 - ✓ Model simulations, in river & in-reservoir
 - 1. Final EIR/S
 - 2. Permits applications, and acquisition
 - 3. Agreements
 - 4. Financing & repayment
 - ✓ Coordinate with preliminary engineering designs development

5. Environmental Analysis – EIR/S

- Reports to the Environmental Planning & Permitting Manager
- Provides:
 - ✓ Responses to comments on the Draft EIR/S
 - ✓ Prepares Final EIR/S
 - ✓ Coordinates with other CA and federal agencies
 - ✓ Prepares draft notices, MRMP, and findings



6. Permitting and Agreements

- Reports to the Environmental Planning & Permitting Manager
- Provides:
 - ✓ Prepare permitting plans and permit applications
 - ✓ Collect environmental field data (e.g.; wetland surveys)
 - ✓ Coordinate with permitting agencies
 - ✓ Prepare draft agreements.
 - ✓ Support permit acquisition



7. Real Estate

- Reports to the Real Estate & Outreach Manager
- Provides:
 - ✓ Obtains temporary access agreements
 - ✓ Support permanent real estate acquisition actions
 - ✓ Interim land management (post acquisition through Construction)



8. Preliminary Engineering Design

 Reports to the Engineering, Procurement & Construction Manager

Provides:

✓ Optimization & preliminary plans & specifications

All facilities Grid interconnection

Recreation Hydropower

- ✓ Common platforms (Hydraulics, topographic survey & controls)
- ✓ Incorporates refined geotechnical
- ✓ Cost and construction schedule estimates
- ✓ Support to environmental planning and permitting efforts
- ✓ Provides requirements to real estate




9. Geotechnical Engineering

- Reports to the Engineering, Procurement & Construction Manager
- Provides:
 - ✓ Investigates geotechnical conditions at key facilities location
 - ✓ Geotechnical Data Report




Phase 2 Consultant Packages




How will these services fit into the **Authority's structure**




Phase 1 Organization




Phase 2 Organization












Authority Staff


Integration Contract

Procured Services











Page



Contract Packaging Example - Dams







Phase 2 Consultant Selection – (Jan 18 Workshop)

A. RFQ published	Early A	April 201	8.
------------------	---------	-----------	----

B. Contractor Questions April 16

C. Answers Deadline April 27

D. SOQ Submission Deadline May 14

E. Completion of review of SOQ June 1

F. Interview Dates June 11 – June 20

G. Recommendation of Selection August 20

H. Service Contract Selection Sept 17

(Intent to Award)

I. Contract Task Orders Funded Dec 21(Phase 2 initial funding)



Phase 2 Consultant Selection - Delayed

Document Development (staff): April 1

Work Group: April 18

Reservoir Committee: May 18

Authority: May 21

A. RFQ published Early July 2018

B. Contractor Questions July 12

C. Answers Deadline July 18

D. SOQ Submission Deadline August 10

E. Complete review of SOQs August 31

F. Interview Dates Sept 10- Sept 30

G. Selection Recommendation Oct 18

H. Service Contract Selection Nov 19 Intent to Award

Execute contracts & NTP Dec '18— Feb '19 with early task orders

Phase 2 initial funding Sites