Agenda Item 03-01 Optimized Initial Phase 3/4 Project Schedule

Reservoir Committee and Authority Board

July 21, 2023



Project Schedule Objectives







MANAGE RISK




ACHIEVE EXPEDITIOUS PERMITTING DECISIONS



MAINTAIN CREDIBILITY

February's un-optimized schedule showed a completion date in 2033

- Approx. 2,720 working days until "Substantial Completion"
- 601 Activities
- 1,058 Relationships
- 124 Milestones with 12 Milestones Completed
- 55 Key Deliverables with 4 Completed and 22 In-Progress



Staff developed an optimized schedule

Developed a comprehensive list of schedule reducing opportunities





Spanning multiple disciplines and workgroups

Address time saving "trade-offs"




The goal is to initiate operations by end of 2031, assuming a 2025 groundbreaking.

Schedule optimization actions

items in green covered in today's discussion

□ Developing an Early Land Acquisition Program
 □ Procure the CMAR in 2025
 □ Secure with DSOD the resources needed for phased approvals
 □ Increase design resources
 □ Securing terrestrial habitat permit mitigation strategies
 □ Advance design of dam precedent activities faster
 □ Streamline design submittals and issue construction packages on less advanced designs and performance specifications

July optimized schedule showing a completion date in 2031



Optimized Schedule Assumptions

- Obtain Fee Title of critical project features
- Reprioritize Amendment 3 design Activities
- On-board Construction Manager at Risk (CMAR) at the start of 2025
- Benefits and Obligations Contracts executed by mid 2025

Early Land Acquisition

- Implementation of Early Fee Title Acquisition
- Full access to critical path features
 - Golden Gate Dam
 - Sites Dam
 - Sites Lodoga Road Detour

Benefits:

- ✓ Allows earlier access for full geotechnical investigation and commencement of foundation prep and stream rerouting (cost certainty and early start construction)
- ✓ Investigation of Value Engineering Option at Golden Gate Dam (cost savings)

Reprioritize Amendment 3 Work

- Focus activity on higher priority work for advancing critical features
- Continue progress on activities that continue defining Level 3 cost estimate

Benefits:

- ✓ Full geotechnical investigation on Sites and Golden Gate Dam (cost certainty)
- ✓ Development of Lodoga Bypass road to final design (early start construction)
- ✓ Advance 60 % Foundation design for Sites and Golden Gate Dams (cost certainty and early start construction)

Reservoir Package Construction Manager At Risk (CMAR)

- Initiate a request for proposal for Legal service in developing CMAR Contract
- Bring CMAR on Board early 2025

Benefits:

- ✓ Incorporate construction aspects into project design (cost savings)
- √ Validate cost estimating for Level 3 estimate (cost certainty)
- ✓ Position to commence critical construction activities upon Investor Commitment (early start construction)

Benefits and Obligations Contract

- Homeboards execute contract by mid 2025
 - Based on 'conditions precedent'

Benefits:

✓ Allows financing to be available for end of 2025 (early construction start)

Continuation of Optimization

- CMAR provides increased opportunities to continue to refine schedule through construction
- Critical path runs through Golden Gate Dam. Early work on foundation prep and stream rerouting shortens schedule
- Maxwell-Sites Pumping and Generating CMAR on boarded 6-12 months later for continue optimization on conveyance schedules.
- Investigation into other near critical float activities such as Project Power

Next Steps

- Staff continues to analyze and optimize current assumptions in establishing the recommended Program Schedule with the Operations and Engineering Workgroup and the Land Management Committee
- October 2023: review and consider adoption of the recommended Project Baseline Schedule to coincide with early land acquisition plan, annual budget and updated Amendment 3 work plan

