

Work Plan Schedule Summary of Changes



The Amendment 3 Work Plan project schedule is maintained and updated on a monthly basis. Changes to the previous month's schedule affecting the rolled-up summary level schedule are indicated by grey activity bars and milestone diamonds.

A summary of changes reflected in the July 2022 Work Plan Schedule include the following:

- Water Right Permit Issued – Finish date pushed out 2.5 months

Justification: Coordination with SWRCB has resulted in an update to the estimated Water Right Permit issuance date to March 2024.

- Develop Participant Specific Model – Finish date pushed out 2.5 months

Justification: Participant Specific Model has a finish to finish relationship with the issuance of the Water Right Permit. The delay in Water Right Permit issuance will directly affect this activity's end date.

- Operations Plan, Version 2 – Finish date pushed out 2.5 months

Justification: Operations Plan requires the Water Right Permit to be issued prior to starting this activity. The delay in Water Right Permit issuance will directly affect this activity's start date.

