Environmental Planning and Permitting Workgroup

May 12, 2022



Agenda

- UC Santa Cruz contract for Winter-run Life Cycle Modeling Effort
- Environmental Permitting and Planning Manager Report
 - Key Planning Activities Report
- Upcoming Meetings

UC Santa Cruz Contract for Winter-run Lifecycle Modeling Effort

Ali Forsythe



Winter-run Lifecycle Model Background

- Evaluates the effects of water operations on the population dynamics of Sacramento River winter-run Chinook salmon
 - Integrate effects across entire life-cycle and multiple environmental conditions
 - Sacramento River focused
- Includes the lifecycle model and a series of submodels

Model Review and "Ownership"

- Initially developed in 2014 by NMFS, who contracted development to UC Santa Cruz
- Continued development and expansion
- Full model and submodels have never been released
- Some components of the model documented in published papers, but not all
- UC Santa Cruz is the only organization that can run the model as it has not been released publicly



Requests to Run Winter-run Lifecycle Model

NMFS

- RDEIR/SDEIS comments
- Biological Opinion analysis

CDFW

- RDEIR/SDEIS comments
- Operations ITP analysis

USEPA

- RDEIR/SDEIS comments

Slide 6

I would note specifically that we anticipate use of the model will be required for issuance of ITP, BO. Jerry wanted to be sure we focused in the sole-source memo on why we absolutely need this model vs. why our other ones aren't sufficient.

Erin Heydinger, 2022-05-12T17:54:13.154

AFO 0 Yep. I will mention this in the discussion

Alicia Forsythe, 2022-05-12T19:13:02.409

Proposed Contract

- Proposed sole source contract with UC Santa Cruz to run the model
 - UC Santa Cruz is the only organization that has and can run the model
 - University team works with NMFS team to complete the effort
- Contract not to exceed \$200K
- Issued RFP on April 26
- Expect proposal on May 16
- Contact with UC Santa Cruz, NMFS funds its own efforts

Scope of Work

Three Tasks



- 1. Evaluate effects of initial two proposed Project operations on winter-run population dynamics (plus a baseline)
- 2. Second batch of baseline and two proposed Project operations
- 3. Third batch of baseline and two proposed Project operations

Subtasks for each task

- Project management
- Database management
- Generate habitat capacity estimates
- Generate delta smolt survival estimates
- Generate life-cycle model results
- Communicate life-cycle model results
- Each task takes about 3-4 months, all efforts to be completed by March 2023

Slide 8

I changed this to two operations plus a baseline so it's clear it's not three with-sites scenarios Erin Heydinger, 2022-05-12T17:55:57.836 EH0

AF0 0 Good catch

Alicia Forsythe, 2022-05-12T19:14:33.958

Considerations

- Documentation of key model assumptions
- Discuss results with Sites Project
- Not release results until Sites approves
 - Iterative process, initial results may not be representative of Project effects

Environmental Planning and Permitting Manager Report

Ali Forsythe



Dashboard Update

| Deliverable | Start | Finish | Status | Notes, New or Potential Issues |
|---|--------|--------|--------|--------------------------------|
| Negotiate and Execute Benefits Contracts with DWR & CDFW | Jun-22 | Jun-23 | N/S | |
| Water Right Application | | | | |
| Submit to State Board | Sep-20 | May-22 | | Submitted on May 11 |
| Complete Protest Resolution Period | May-22 | Dec-22 | N/S | |
| Receive Water Right Permit | Jan-23 | Dec-23 | N/S | |
| Federal ESA | | | | |
| Submit BA to Reclamation | Oct-20 | Jly-22 | | |
| • Receive BiOps | Jly-22 | Dec-22 | N/S | |
| State ITPs | | | | |
| • Receive Construction ITP | Sep-20 | Mar-23 | | Application submitted Jan-22 |
| Submit Operations ITP Application to CDFW | Sep-20 | Aug-22 | | |
| • Receive Operations ITP | Aug-22 | Mar-23 | N/S | |

N/S = Not Started; Green = On track; Yellow = Area of Potential Concern; Red = Delayed; Blue = Completed

Dashboard Update

| Deliverable | Start | Finish | Status | Notes, New or Potential Issues |
|---|--------|---------|--------|--|
| Section 106 – Cultural Resources | | | | |
| • Final Programmatic Agreement | Sep-20 | Jan-23 | | |
| Programmatic Historic Properties Management Plan | Dec-21 | Sept-22 | | |
| Clean Water Act 404/401 | | | | |
| • Submit Final Permit Applications | Sep-20 | Feb-23 | | Timed just post release of the Final EIR/EIS |
| • Receive 404 and 401 Permits | Oct-22 | Oct-23 | | Will come after Final EIR/EIS |
| Streambed Alteration Agreement | | | | |
| Prepare and Submit Application | Jan-22 | Dec-22 | | |
| Receive Master Agreement | Jan-23 | May-23 | | Will come after Final EIR/EIS |
| Eagle Permit | | | | |
| Short-Term and Nest Take Permits Issued | Oct-20 | Mar-23 | | Jan and April 2022 surveys completed |
| • Long-Term Permit Issued | Oct-20 | Mar-24 | | |

N/S = Not Started; Green = On track; Yellow = Area of Potential Concern; Red = Delayed; Blue = Completed

SJ0 BA to Reclamation for their submittal to NMFS and USFWS is 7/19

Ops ITP is schedule for submittal on 8/1 Spranza, John, 2022-05-12T19:25:04.684

Dashboard Update

| Deliverable | Start | Finish | Status | Notes, New or Potential Issues |
|--|--------|--------|--------|--------------------------------|
| Final EIR/EIS | | | | |
| • Complete Final EIR/EIS | Dec-21 | Jan-23 | | |
| Certify Final EIR/EIS and approve preferred project and MMRP | | Jan-23 | | |

N/S = Not Started; Green = On track; Yellow = Area of Potential Concern; Red = Delayed; Blue = Completed

Next Work Group Meeting

- Next Meeting June 9, 2022; 1-2:30pm
- Anticipated Topics
 - Permitting
 - Biological Assessment and Operations ITP Application
 - Aquatic species effects
 - Financial assurances

Upcoming Meetings

Reservoir Committee

Friday, May 20, 2022 (9:00 am – 12:00 pm)

Authority Board

Wednesday, May 25, 2022 (1:30 – 4:00 pm)

Environmental Planning and Permitting Workgroup

Thursday, June 9, 2022 (1:00 – 2:30 pm)

Thank you!





Sites